BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- "Restroration and Improvements of Balance roads of AMS layout, Venugopal layout, Akashvani layout, Chikkabettahalli Layout, Mahi Layout and Surrounding areas in Ward no -03. of Yelahanka Satellite Town Sub division(PACKAGE NO -04)"

PRE MEASUREMENT SHEET

FIRST AND PART BILL

Measurements Taken On : 17-2-2022, 21-2-2022, 23-2-2022

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.01		Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work .								
		AMS Layout								
		6th Cross Road								
		From south to north								
		RHS								
0	4.7	CC Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00
6	13		Sqm	1	7.00	0.90	0.90	0.90		6.30
18.6	24.6	CC Slab	0	0	0.00	0.00	0.00	0.00		0.00
26	32		Sqm	1	6.00	0.90	0.90	0.90		5.40
38.1	44		Sqm	1	5.90	0.90	0.90	0.90		5.31
46	55.8	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
58	61		Sqm	1	3.00	0.90	0.90	0.90		2.70
64.2	104	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
		LHS								
0	15	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
18	22		Sqm	1	4.00	0.90	0.90	0.90		3.60
29	33		Sqm	1	4.00	0.90	0.90	0.90		3.60
39	45.8		Sqm	1	6.80	0.90	0.90	0.90		6.12
49	85.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
85.7	88.5		Sqm	1	2.80	0.90	0.90	0.90		2.52
88.5	92.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
92.7	94.4		Sqm	1	1.70	0.90	0.90	0.90		1.53
94.4	104	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
		5th Cross Road								
		From south to north								
		LHS								
6	13		Sqm	1	7.00	0.90	0.90	0.90		5.00
19	24		Sqm	1	5.00	0.90	0.90	0.90		4.50
27.1	36.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
38	45		Sqm	1	7.00	0.90	0.90	0.90		6.30
53	59		Sqm	1	6.00	0.90	0.90	0.90		5.40
63	69.5		Sqm	1	6.50	0.90	0.90	0.90		5.85
73.5	185	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
187	189.9		Sqm	1	2.90	0.90	0.90	0.90		2.61
		RHS								
0	11	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00

Contactor

PMC

Assistant Engineer

Assistant Executive Engineer

PRE MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
6.5	8.1		Sqm	1	1.60	0.90	0.90	0.90		1.44
9.3	53.5	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
55	59		Sqm	1	4.00	0.90	0.90	0.90		3.60
61.3	100.9	Old Culvert	Sqm	0	0.00	0.00	0.00	0.00		0.00
		4th Main Road								
		From west to east								
		RHS								
0	42.2	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
42.2	43.1		Sqm	1	0.90	0.90	0.90	0.90		0.81
43.1	50.5	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
50.5	55.3		Sqm	1	4.80	0.90	0.90	0.90		4.32
55.3	62.6	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00
70	75		Sqm	1	5.00	0.90	0.90	0.90		4.50
83	86.2		Sqm	1	3.20	0.90	0.90	0.90		2.88
86.2	87.8	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
90	95.3		Sqm	1	5.30	0.90	0.90	0.90		4.77
95.3	102.4	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00
102.4	115.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
115.7	118.9		Sqm	1	3.20	0.90	0.90	0.90		2.88
118.9	152.4	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
156.4	160		Sqm	1	3.60	0.90	0.90	0.90		3.24
169	175		Sqm	1	6.00	0.90	0.90	0.90		5.40
179	181.5		Sqm	1	2.50	0.90	0.90	0.90		2.25
181.5	214.5	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
		LHS								
0	7.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
9	12.3		Sqm	1	3.30	0.90	0.90	0.90		2.97
14.3	56.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
		3rd Cross Road								
		From north to south								
		RHS								
0	18.8	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
22	27.6		Sqm	1	5.60	0.90	0.90	0.90		5.04
29	30		Sqm	1	1.00	0.90	0.90	0.90		0.90
39	44.9		Sqm	1	5.90	0.90	0.90	0.90		5.31
44.9	64.7	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
69	73.1		Sqm	1	4.10	0.90	0.90	0.90		3.69
73.1	74.3		Sqm	1	1.20	0.90	0.90	0.90		1.08
74.3	82.5	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
		LHS								
0	8.3	CC Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00
13.8	19.7		Sqm	1	5.90	0.90	0.90	0.90		5.31

ಕಾಯುಗ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯ
ಯುಲಹಂತ ಉಪನಗರ ಉಪ
ಅ ಪ ಎಂ ಕ ಲಿ ಬೆಂಗಳೂರು

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

PRE MEASUREMENT SHEET

FIRST AND PART BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
15	18		Sqm	1	1.50	0.75	0.75	0.75		1.13
18	29.9		Sqm	1	5.95	0.75	0.75	0.75		4.46
29.9	39.2		Sqm	1	4.65	0.75	0.75	0.75		3.49
39.2	54.2		Sqm	1	7.50	0.75	0.75	0.75		5.63
54.2	66.1		Sqm	1	5.95	0.75	0.75	0.75		4.46
66.1	75.5	NO WORK	Sqm	1	0.00	0.75	0.75	0.75		0.00
75.5	84.8		Sqm	1	4.65	0.75	0.75	0.75		3.49
84.8	93.2		Sqm	1	4.20	0.75	0.75	0.75		3.15
93.2	96.9		Sqm	1	1.85	0.75	0.75	0.75		1.39
96.9	104.8		Sqm	1	3.95	0.75	0.75	0.75		2.96
		3rd Cross Road								
		LHS								
		(From south to north)								
0	5.5		Sqm	1	2.75	0.90	0.90	0.90		2.48
5.5	19.9		Sqm	1	7.20	0.90	0.90	0.90		6.48
19.9	39.4		Sqm	1	9.75	0.90	0.90	0.90		8.78
39.4	47.5		Sqm	1	4.05	0.90	0.90	0.90		3.65
47.5	58.5	no work	Sqm	1	0.00	0.90	0.90	0.90		0.00
58.5	65.6		Sqm	1	3.55	0.90	0.90	0.90		3.20
65.6	75.3	no work	Sqm	1	0.00	0.90	0.90	0.90		0.00
75.3	90.3		Sqm	1	7.50	0.90	0.90	0.90		6.75
90.3	104.5		Sqm	1	7.10	0.90	0.90	0.90		6.39
		RHS								
0	15		Sqm	1	7.50	0.90	0.90	0.90		6.75
15	30		Sqm	1	7.50	0.90	0.90	0.90		6.75
30	40		Sqm	1	5.00	0.90	0.90	0.90		4.50
40	41.2	NO WORK	Sqm	1	0.00	0.90	0.90	0.90		0.00
41.2	58.9		Sqm	1	8.85	0.90	0.90	0.90		7.97
58.9	60.4	NO WORK	Sqm	1	0.00	0.90	0.90	0.90		0.00
60.4	75.4		Sqm	1	7.50	0.90	0.90	0.90		6.75
75.4	86.2		Sqm	1	5.40	0.90	0.90	0.90		4.86
									Total Executed Quantity	1248.78
									Quantity Carried to Summary	1248.78

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಾರ್ಯಾಲಯ
ಯಲಹಂಕ ಉಪನಗರ ಪಾಲಿಕೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

PRE MEASUREMENT SHEET

FIRST AND Part BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		5th Cross Road								
		From south to north								
		LHS								
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20
15	27.1		Cum	1	12.10	1.20	1.20	1.20	0.90	13.07
27.1	36.7		Cum	1	9.60	1.20	1.20	1.20	0.90	10.37
36.7	45		Cum	1	8.30	1.20	1.20	1.20	0.90	8.96
45	60		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20
60	73.5		Cum	1	13.50	1.20	1.20	1.20	0.90	14.58
73.5	75		Cum	1	1.50	1.20	1.20	1.20	0.90	1.62
75	90		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20
90	104.3		Cum	1	14.30	1.20	1.20	1.20	0.90	15.44
104.3	113.4	Road Break	Cum	1	0.00	1.20	1.20	1.20	0.90	0.00
113.4	120		Cum	1	6.60	1.20	1.20	1.20	0.90	7.13
120	135		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20
135	150		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20
150	151.6		Cum	1	1.60	1.20	1.20	1.20	0.90	1.73
151.6	159.6	Road Break	Cum	1	0.00	1.20	1.20	1.20	0.90	0.00
159.6	165		Cum	1	5.40	1.20	1.20	1.20	0.90	5.83
165	180		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20
180	185		Cum	1	5.00	1.20	1.20	1.20	0.90	5.40
185	189.9		Cum	1	4.90	1.20	1.20	1.20	0.90	5.29
		RHS								
0	9.1		Cum	1	9.10	1.20	1.20	1.20	0.90	9.83
9.1	11		Cum	1	1.90	1.20	1.20	1.20	0.90	2.05
11	15		Cum	1	4.00	1.20	1.20	1.20	0.90	4.32
15	17.8		Cum	1	2.80	1.20	1.20	1.20	0.90	3.02
17.8	30.8		Cum	1	13.00	1.20	1.20	1.20	0.90	14.04
30.8	36.1		Cum	1	5.30	1.20	1.20	1.20	0.90	5.72
36.1	41		Cum	1	4.90	1.20	1.20	1.20	0.90	5.29
41	45.5		Cum	1	4.50	1.20	1.20	1.20	0.90	4.86
45.5	49.5		Cum	1	4.00	1.20	1.20	1.20	0.90	4.32
49.5	60		Cum	1	10.50	1.20	1.20	1.20	0.90	11.34
60	66.3		Cum	1	6.30	1.20	1.20	1.20	0.90	6.80
66.3	68.2		Cum	1	1.90	1.20	1.20	1.20	0.90	2.05
68.2	73.9		Cum	1	5.70	1.20	1.20	1.20	0.90	6.16
73.9	82.7		Cum	1	8.80	1.20	1.20	1.20	0.90	9.50
		5th Cross Road								
		RHS								

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- "Restroration and Improvements of Balance roads of AMS layout, Venugopal layout, Akashvani layout, Chikkabettahalli Layout, Mahi Layout and Surrounding areas in Ward no - 03. of Yelahanka Satellite Town Sub division(PACKAGE NO -04)"

PRE MEASUREMENT SHEET

FIRST AND Part BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.04		Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work .								
Measurements Taken On		21-2-2022, 25-2-2022, 28-2-2022								
		AMS Layout								
		6th Cross Road								
		From south to north								
		RHS								
0	4.7		Cum	1	4.70	1.20	1.20	1.20	0.15	0.85
4.7	18.6		Cum	1	13.90	1.20	1.20	1.20	0.15	2.50
18.6	24.6		Cum	1	6.00	1.20	1.20	1.20	0.15	1.08
24.6	35		Cum	1	10.40	1.20	1.20	1.20	0.15	1.87
35	46		Cum	1	11.00	1.20	1.20	1.20	0.15	1.98
46	55.8		Cum	1	9.80	1.20	1.20	1.20	0.15	1.76
55.8	64.2		Cum	1	8.40	1.20	1.20	1.20	0.15	1.51
64.2	75		Cum	1	10.80	1.20	1.20	1.20	0.15	1.94
75	90		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70
90	104		Cum	1	14.00	1.20	1.20	1.20	0.15	2.52
		LHS								
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70
15	24.4		Cum	1	9.40	1.20	1.20	1.20	0.15	1.69
24.4	35		Cum	1	10.60	1.20	1.20	1.20	0.15	1.91
35	49		Cum	1	14.00	1.20	1.20	1.20	0.15	2.52
49	60		Cum	1	11.00	1.20	1.20	1.20	0.15	1.98
60	75		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70
75	85.7		Cum	1	10.70	1.20	1.20	1.20	0.15	1.93
85.7	88.5		Cum	1	2.80	1.20	1.20	1.20	0.15	0.50
88.5	92.7		Cum	1	4.20	1.20	1.20	1.20	0.15	0.76
92.7	94.4		Cum	1	1.70	1.20	1.20	1.20	0.15	0.31
94.4	104		Cum	1	9.60	1.20	1.20	1.20	0.15	1.73
		5th Cross Road								
		From south to north								
		LHS								
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70
15	27.1		Cum	1	12.10	1.20	1.20	1.20	0.15	2.18
27.1	36.7		Cum	1	9.60	1.20	1.20	1.20	0.15	1.73
36.7	45		Cum	1	8.30	1.20	1.20	1.20	0.15	1.49
45	60		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70
60	73.5		Cum	1	13.50	1.20	1.20	1.20	0.15	2.43
73.5	75		Cum	1	1.50	1.20	1.20	1.20	0.15	0.27

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE BMC

Assistant Engineer

Assistant Executive Engineer

PRE MEASUREMENT SHEET

FIRST AND Part BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
		RHS								
			Cum	1	8.30	1.60	1.60	1.60	0.15	1.99
		AMS Layout								
		4th Main Road								
		RHS								
			Cum	1	7.40	1.60	1.60	1.60	0.15	1.78
		7th A Cross Road								
		RHS								
			Cum	1	7.60	1.60	1.60	1.60	0.15	1.82
		7th Cross Road								
		RHS								
			Cum	1	7.30	1.60	1.60	1.60	0.15	1.75
		5th Main Road								
			Cum	1	4.80	1.60	1.60	1.60	0.15	1.15
		3rd Cross Road								
			Cum	1	7.00	1.60	1.60	1.60	0.15	1.68
		2nd Cross Road								
			Cum	1	7.30	1.60	1.60	1.60	0.15	1.75
		4th Main Road								
			Cum	1	7.20	1.90	1.90	1.90	0.15	2.05
		6th Main Road								
			Cum	1	4.50	1.90	1.90	1.90	0.15	1.23
		AMS EXTENTION								
		2nd A Main Road								
		RHS								
			Cum	1	7.30	1.60	1.60	1.60	0.15	1.75
		Akashvani Layout								
		Main Road								
		RHS								
			Cum	1	7.40	1.60	1.60	1.60	0.15	1.78
			Cum	1	7.30	1.60	1.60	1.60	0.15	1.75
			Cum	1	9.30	1.60	1.60	1.60	0.15	2.23
		LHS	Cum	1	6.10	1.60	1.60	1.60	0.15	1.46
									Total Executed Quantity	**1337.27**
									Quantity Carried to Summary	**1337.77**

ಶಕ್ತಾಯುಧ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯ
ಯಲಹಂಕ/ಉಪನಗರ ಉಪವಿ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು.

Contactor

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- "Restroration and Improvements of Balance roads of AMS layout, Venugopal layout, Akashvani layout, Chikkabettahalli Layout, Mahi Layout and Surrounding areas in Ward no - 03. of Yelahanka Satellite Town Sub division(PACKAGE NO -04)"

PRE MEASUREMENT SHEET

FIRST AND Part BILL

Measurements Taken On : 23-2-2022, 28-02-2022, 2-3-2022

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity
Item no.06		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work .								
		For Drain	Tonne		From Calculation Sheet					163.66
		For Culvert	Tonne		From Calculation Sheet					5.41
									Total Executed Quantity	169.07
									Quantity Carried to Summary	169.07

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬ ಬ ಎಂ ಪ. ಬೆಂಗಳೂರು-106

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

"Restroration and Improvements of Balance roads of AMS layout, Venugopal layout, Akashvani layout, Chikkabettahalli Layout, Mahi Layout and Surrounding areas in Ward no -03. of Yelahanka Satellite Town Sub division(PACKAGE NO -04)"

PRE MEASUREMENT SHEET

FIRST AND Part BILL

STEEL CALCULATION

Sl NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	Length	Total Length	Weight	Total weight
			mm			m	m	kg/m	Kg's
Item no.06	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer in charge								
Measurements Taken On;		23-2-2022, 28-2-2022, 2-3-2022.							
	Present Bill Measurements								
	For RCC Drain								
	AMS Layout								
	6th Cross Road								
	From south to north								
	RHS								
	Main Bars (#12@150 c/c)	1	12	693	693	2.40	1664.00	0.89	1477.32
	Distribution(13-#10)	1	10	13	13	104.00	1352.00	0.62	833.56
	LHS								
	Main Bars (#12@150 c/c)	1	12	693	693	2.40	1664.00	0.89	1477.32
	Distribution(13-#10)	1	10	13	13	104.00	1352.00	0.62	833.56
	5th Cross Road								
	From south to north								
	LHS								
	Main Bars (#12@150 c/c)	1	12	1152	1152	2.40	2764.80	0.89	2454.62
	Distribution(13-#10)	1	10	13	13	172.80	2246.40	0.62	1384.99
	RHS								
	Main Bars (#12@150 c/c)	1	12	551	551	2.40	1323.20	0.89	1174.76
	Distribution(13-#10)	1	10	13	13	82.70	1075.10	0.62	662.84
	5th Cross Road								
	RHS								
	Main Bars (#12@150 c/c)	1	12	697	697	2.40	1673.60	0.89	1485.85
	Distribution(13-#10)	1	10	13	13	104.60	1359.80	0.62	838.37

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವ
ಬ.ಬ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

SI NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	Length	Total Length	Weight	Total weight
			mm			m	m	kg/m	Kg's
	12# @140 c/c main bars	1	12	52	52	4.70	245.07	0.89	217.58
	10# @200 c/c Distrubution bars	1	10	24	24	7.30	171.55	0.62	105.77
	4th Main Road								
	12# @140 c/c main bars	1	12	51	51	5.30	272.57	0.89	241.99
	10# @180 c/c Distrubution bars	1	10	29	29	7.20	212.00	0.62	130.71
	6th Main Road								
	12# @140 c/c main bars	1	12	31	31	5.30	162.79	0.89	144.52
	10# @180 c/c Distrubution bars	1	10	29	29	4.30	126.61	0.62	78.06
	AMS EXTENTION								
	2nd A Main Road								
	RHS								
	3rd Main road dead end								
	12# @140 c/c main bars	1	12	52	52	4.70	245.07	0.89	217.58
	10# @200 c/c Distrubution bars	1	10	24	24	7.30	171.55	0.62	105.77
	Akashvani Layout								
	Main Road								
	RHS								
	12# @140 c/c main bars	1	12	53	53	4.70	248.43	0.89	110.50
	10# @200 c/c Distrubution bars	1	10	24	24	7.40	173.90	0.62	107.22
	12# @140 c/c main bars	1	12	52	52	4.70	245.07	0.89	217.58
	10# @200 c/c Distrubution bars	1	10	24	24	7.30	171.55	0.62	105.77
	LHS								
	12# @140 c/c main bars	1	12	44	44	4.70	204.79	0.89	181.81
	10# @200 c/c Distrubution bars	1	10	24	24	6.10	143.35	0.62	88.38
							QTY IN KG'S		5410.02
							QTY IN TONNE		5.41
							TOTAL QTY IN KG'S		169071.03
							TOTAL QTY IN TONNE		169.07

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯ
ಯುಲಪಂಕ ಉಪನಗರ ಉಪವಿ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-1

RVC

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

Assistant Engineer

Assistant exicutive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.07		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)										
		AMS Layout										
		6th Cross Road										
		From south to north										
		RHS										
0	4.7		Sqm	1	4.70	0.90	0.90	0.90		4.23		
4.7	18.6	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
18.6	24.6		Sqm	1	6.00	0.90	0.90	0.90		5.40		
24.6	35	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
35	46	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
46	55.8		Sqm	1	9.80	0.90	0.90	0.90		8.82		
55.8	64.2	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
64.2	75		Sqm	1	10.80	0.90	0.90	0.90		9.72		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	104		Sqm	1	14.00	0.90	0.90	0.90		12.60		
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	24.4	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
24.4	35	BS slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
35	49	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
49	60		Sqm	1	11.00	0.90	0.90	0.90		9.90		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	85.7		Sqm	1	10.70	0.90	0.90	0.90		9.63		
85.7	88.5	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
88.5	92.7		Sqm	1	4.20	0.90	0.90	0.90		3.78		
92.7	94.4	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
94.4	104		Sqm	1	9.60	0.90	0.90	0.90		8.64		
		5th Cross Road										
		From south to north										
		LHS										
0	15	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
15	27.1	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
27.1	36.7		Sqm	1	9.60	0.90	0.90	0.90		8.63		
36.7	45	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
45	60	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
60	73.5	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
73.5	75		Sqm	1	1.50	0.90	0.90	0.90		1.35		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	104.3		Sqm	1	14.30	0.90	0.90	0.90		12.87		
104.3	113.4	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
113.4	120		Sqm	1	6.60	0.90	0.90	0.90		5.94		
120	135		Sqm	1	15.00	0.90	0.90	0.90		13.50		
135	150		Sqm	1	15.00	0.90	0.90	0.90		13.50		
150	151.6		Sqm	1	1.60	0.90	0.90	0.90		1.44		
151.6	159.6	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
159.6	165		Sqm	1	5.40	0.90	0.90	0.90		4.86		
165	180		Sqm	1	15.00	0.90	0.90	0.90		13.50		
180	185		Sqm	1	5.00	0.90	0.90	0.90		4.50		
185	189.9	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
		RHS										
0	9.1		Sqm	1	9.10	0.90	0.90	0.90		8.19		
9.1	11		Sqm	1	1.90	0.90	0.90	0.90		1.71		
11	15	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
15	17.8		Sqm	1	2.80	0.90	0.90	0.90		2.52		
17.8	30.8	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
30.8	36.1		Sqm	1	5.30	0.90	0.90	0.90		4.77		

Contractor

PRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
28.6	35.7	Old Culvert	Sqm	0	0.00	0.00	0.00	0.00		0.00		
35.7	45		Sqm	1	9.30	0.90	0.90	0.90		8.37		
45	53.5		Sqm	1	8.50	0.90	0.90	0.90		7.65		
53.5	61.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
61.3	69	Old Culvert	Sqm	0	0.00	0.00	0.00	0.00		0.00		
69	75		Sqm	1	6.00	0.90	0.90	0.90		5.40		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	100.9		Sqm	1	10.90	0.90	0.90	0.90		9.81		
		4th Main Road										
		From west to east										
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	29.7		Sqm	1	14.70	0.90	0.90	0.90		13.23		
29.7	42.2	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
42.2	43.1	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
43.1	50.5		Sqm	1	7.40	0.90	0.90	0.90		6.66		
50.5	55.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
55.3	62.6	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
62.6	75	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
75	86.2	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
86.2	87.8		Sqm	1	1.60	0.90	0.90	0.90		1.44		
87.8	95.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
95.3	102.4	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
102.4	115.7		Sqm	1	13.30	0.90	0.90	0.90		11.97		
115.7	118.9	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
118.9	125		Sqm	1	6.10	0.90	0.90	0.90		5.40		
125	135.2		Sqm	1	10.20	0.90	0.90	0.90		9.18		
135.2	142.6	New Culvert	Sqm	0	0.00	0.00	0.00	0.00		0.00		
142.6	152.4		Sqm	1	9.80	0.90	0.90	0.90		8.82		
152.4	160	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
160	175	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
175	181.5	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
181.5	189.1	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
189.1	193.5		Sqm	1	4.40	0.90	0.90	0.90		3.96		
193.5	194.7		Sqm	1	1.20	0.90	0.90	0.90		1.08		
194.7	205		Sqm	1	10.30	0.90	0.90	0.90		9.27		
205	214.5		Sqm	1	9.50	0.90	0.90	0.90		8.55		
		LHS										
0	7.7		Sqm	1	7.70	0.90	0.90	0.90		6.93		
7.7	14.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
14.3	26.7		Sqm	1	12.10	0.90	0.90	0.90		10.89		
26.7	33.8	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
33.8	45.3		Sqm	1	11.50	0.90	0.90	0.90		10.35		
45.3	56.7		Sqm	1	11.40	0.90	0.90	0.90		10.26		
		3rd Cross Road										
		From north to south										
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	18.8		Sqm	1	3.80	0.90	0.90	0.90		3.42		
18.8	27.6	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
27.6	30	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
30	44.9	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
44.9	49.2		Sqm	1	4.30	0.90	0.90	0.90		3.87		
49.2	60		Sqm	1	10.80	0.90	0.90	0.90		9.72		
60	64.7		Sqm	1	4.70	0.90	0.90	0.90		4.23		
64.7	73.1	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
73.1	74.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
74.3	82.5		Sqm	1	8.20	0.90	0.90	0.90		7.38		

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯುಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Certified

BASED CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0	8.3	LHS										
8.3	19.7	BS slab	Sqm	1	8.30	0.90	0.90	0.90		7.47		
19.7	33.3		Sqm	0	0.00	0.00	0.00	0.00		0.00		
33.3	44.4	BS slab	Sqm	1	13.60	0.90	0.90	0.90		12.24		
44.4	56.3		Sqm	0	0.00	0.00	0.00	0.00		0.00		
56.3	68.8	No Work	Sqm	1	11.90	0.90	0.90	0.90		10.71		
68.8	75		Sqm	0	0.00	0.00	0.00	0.00		0.00		
75	81		Sqm	1	6.20	0.90	0.90	0.90		5.58		
			Sqm	1	6.00	0.90	0.90	0.90		5.40		
		2rd Cross Road										
		From north to south										
		RHS										
0	12.4	BS slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
12.4	24.7		Sqm	1	12.30	0.90	0.90	0.90		11.07		
24.7	38.6	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
38.6	45	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
45	48.9	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
48.9	61.6	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
61.6	71.2	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
71.2	73.9		Sqm	1	2.70	0.90	0.90	0.90		2.43		
73.9	85.5	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
85.5	95.1		Sqm	1	9.60	0.90	0.90	0.90		8.64		
		LHS										
0	4.4		Sqm	1	4.40	0.90	0.90	0.90		3.96		
4.4	13.4	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
13.4	28.8		Sqm	1	15.40	0.90	0.90	0.90		13.86		
28.8	32.6	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
32.6	38.2		Sqm	1	5.60	0.90	0.90	0.90		5.04		
38.2	41.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
41.3	48.2		Sqm	1	6.90	0.90	0.90	0.90		6.21		
48.2	50.7	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
50.7	52.1		Sqm	1	1.40	0.90	0.90	0.90		1.26		
52.1	67.1	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
67.1	78.4	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
78.4	86.9		Sqm	1	8.50	0.90	0.90	0.90		7.65		
86.9	96.7	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
		1st Cross Road										
		From north to south										
		RHS										
0	9.2		Sqm	1	9.20	0.90	0.90	0.90		8.28		
9.2	40.7	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
40.7	43.7		Sqm	1	3.00	0.90	0.90	0.90		2.70		
43.7	45.6	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
45.6	48.8		Sqm	1	3.20	0.90	0.90	0.90		2.88		
48.8	51.2	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
51.2	55.5		Sqm	1	4.30	0.90	0.90	0.90		3.87		
55.5	62.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
62.3	64.9		Sqm	1	2.60	0.90	0.90	0.90		2.34		
64.9	68.3	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
68.3	75	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
75	83.1	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
83.1	90		Sqm	1	6.90	0.90	0.90	0.90		6.21		
90	105		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105	108		Sqm	1	3.00	0.90	0.90	0.90		2.70		
		LHS										
0	6		Sqm	1	6.00	0.90	0.90	0.90		5.40		
6	13.4	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
13.4	20		Sqm	1	6.60	0.90	0.90	0.90		5.94		

Contractor

RUDRARADHYA CONSTRUCTIONS BANGALORE

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
20	29.6		Sqm	1	9.60	0.90	0.90	0.90		8.64		
29.6	39.7	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
39.7	45		Sqm	1	5.30	0.90	0.90	0.90		4.77		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	71.8		Sqm	1	11.80	0.90	0.90	0.90		10.62		
71.8	80.5	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
80.5	90		Sqm	1	9.50	0.90	0.90	0.90		8.55		
90	105		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105	107.1		Sqm	1	2.10	0.90	0.90	0.90		1.89		
		venugopal layout										
		5th Cross Road										
		From west to east										
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	18.8		Sqm	1	3.80	0.90	0.90	0.90		3.42		
18.8	30	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
30	36.8	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
36.8	45		Sqm	1	8.20	0.90	0.90	0.90		7.38		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	91.3		Sqm	1	1.30	0.90	0.90	0.90		1.17		
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	22		Sqm	1	7.00	0.90	0.90	0.90		6.30		
22	32.4	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
32.4	45		Sqm	1	12.60	0.90	0.90	0.90		11.34		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	94.8		Sqm	1	4.80	0.90	0.90	0.90		4.32		
		akasvani layout										
		1st Cross Road										
		From west to east										
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	22.7		Sqm	1	7.70	0.90	0.90	0.90		6.93		
22.7	30	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
30	39.1	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
39.1	42.5		Sqm	1	3.40	0.90	0.90	0.90		3.06		
42.5	45	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
45	60	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
60	75	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
75	90	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
90	105	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
105	111	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
		LHS										
0	5.9	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
5.9	11.1		Sqm	1	5.20	0.90	0.90	0.90		4.68		
11.1	24		Sqm	1	12.90	0.90	0.90	0.90		11.61		
24	27.8	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
27.8	38.6		Sqm	1	10.80	0.90	0.90	0.90		9.72		
38.6	44.8	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
44.8	48.6		Sqm	1	3.80	0.90	0.90	0.90		3.42		
48.6	60	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
60	72	BS slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
72	85.6		Sqm	1	13.60	0.90	0.90	0.90		12.24		
85.6	92.7	Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		

Contractor

RUDRAPRASAD CONSULTANT BANGALORE

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
									Now to be Paid	155.40	4530.86	704096.00
Item no.09		Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work .										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 108								261.80		
									Totnl Executed Qty	261.80		
									Tender Qty	159.07		
									Quantity up to 125%	198.84	6089.86	1210893.00
									Quantity Above 125%	62.96	6337.64	399011.00
Item no.10		Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete. and as per the directions of the Engineer-in-charge of the work .										
		AMS Layout										
		6th Cross Road										
		From south to north										
		RHS										
0	15		m	1	15.00					15.00		
15	30		m	1	15.00					15.00		
30	45		m	1	15.00					15.00		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	90		m	1	15.00					15.00		
90	104		m	1	14.00					14.00		
		LHS										
0	15		m	1	15.00					15.00		
15	30		m	1	15.00					15.00		
30	45		m	1	15.00					15.00		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	90		m	1	15.00					15.00		
90	104		m	1	14.00					14.00		
		5th Cross Road										
		From south to north										
		LHS										
0	15		m	1	15.00					15.00		
15	30		m	1	15.00					15.00		
30	45		m	1	15.00					15.00		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	90		m	1	15.00					15.00		
90	104.3		m	1	14.30					14.30		
104.3	113.4	Road Break	m	1	0.00					0.00		
113.4	120		m	1	6.60					6.60		
120	135		m	1	15.00					15.00		
135	150		m	1	15.00					15.00		
150	151.6		m	1	1.60					1.60		
151.6	159.6	Road Break	m	1	0.00					0.00		
159.6	165		m	1	5.40					5.40		
165	180		m	1	15.00					15.00		
180	185		m	1	5.00					5.00		
185	189.9	no kerb	m	1	0.00					0.00		
		RHS										
0	9.1		m	1	9.10					9.10		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
9.1	11	no kerb	m	1	0.00					0.00		
11	15		m	1	4.00					4.00		
15	17.8		m	1	2.80					2.80		
17.8	30.8		m	1	13.00					13.00		
30.8	36.1		m	1	5.30					5.30		
36.1	41		m	1	4.90					4.90		
41	45.5		m	1	4.50					4.50		
45.5	49.5		m	1	4.00					4.00		
49.5	60		m	1	10.50					10.50		
60	66.3		m	1	6.30					6.30		
66.3	68.2	no work	m	1	0.00					0.00		
68.2	73.9		m	1	5.70					5.70		
73.9	83.7		m	1	9.80					9.80		
		5th Cross Road										
		RHS										
0	15		m	1	15.00					15.00		
15	30		m	1	15.00					15.00		
30	45		m	1	15.00					15.00		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	90		m	1	15.00					15.00		
90	105.4		m	1	15.40					15.40		
		6th Main Road										
		From east to west										
		LHS										
0	1.1		m							1.10		
0	15		m	1	15.00					15.00		
15	30		m	1	15.00					15.00		
30	37.1		m	1	7.10					7.10		
37.1	40.4		m	1	3.30					3.30		
40.4	48.9		m	1	8.50					8.50		
48.9	54.2		m	1	5.30					5.30		
		RHS										
0	12.5		m	1	12.50					12.50		
12.5	16.1		m	1	3.60					3.60		
16.1	27.8		m	1	11.70					11.70		
27.8	40.7		m	1	12.90					12.90		
40.7	53.7		m	1	13.00					13.00		
		5th Main Road										
		From east to west										
		RHS										
0	2.7		m	1	2.70					2.70		
2.7	13.5		m	1	10.80					10.80		
13.5	18.4		m	1	4.90					4.90		
18.4	31.7		m	1	13.30					13.30		
31.7	38.7	Road Break	m	1	0.00					0.00		
38.7	45		m	1	6.30					6.30		
45	60		m	1	15.00					15.00		
60	75		m	1	15.00					15.00		
75	76.1		m	1	1.10					1.10		
76.1	88.3		m	1	12.20					12.20		
88.3	92.2	no kerb	m	1	0.00					0.00		
92.2	99.7		m		7.50					7.50		
		LHS										
			m	1	1.40					1.40		
0	1.4		m	1	5.80					5.80		
0	5.8											

Contractor

RUDRAPRASAD CONSULTANTS K-IV BANGALORE BMC

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND PART BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
5.8	9.3		m	1	3.50					3.50		
9.3	15		m	1	5.70					5.70		
15	28.6		m	1	13.60					13.60		
28.6	35.7	Old Culvert	m	1	0.00					0.00		
35.7	45		m	1	9.30					9.30		
45	53.5		m	1	8.50					8.50		
53.5	61.3	no kerb	m	1	0.00					0.00		
61.3	69	Old Culvert	m	1	0.00					0.00		
69	75		m	1	6.00					6.00		
75	90		m	1	15.00					15.00		
90	100.9		m	1	10.90					10.90		
		4th Main Road										
		From west to east										
		RHS										
0	15		m	1	15.00					15.00		
15	29.7		m	1	14.70					14.70		
29.7	42.2	No Work	m	1	0.00					0.00		
42.2	43.1	no kerb	m	1	0.00					0.00		
43.1	50.5		m	1	7.40					7.40		
50.5	55.3		m	1	4.80					4.80		
55.3	62.6	Road Break	m	1	0.00					0.00		
62.6	75		m	1	12.40					12.40		
75	86.2		m	1	11.20					11.20		
86.2	87.8		m	1	1.60					1.60		
87.8	95.3		m	1	7.50					7.50		
95.3	102.4	Road Break	m	1	0.00					0.00		
102.4	115.7		m	1	13.30					13.30		
115.7	118.9		m	1	3.20					3.20		
118.9	125		m	1	6.10					6.10		
125	135.2		m	1	10.20					10.20		
135.2	142.6	New Culvert	m	1	0.00					0.00		
142.6	152.4		m	1	9.80					9.80		
152.4	161.4		m	1	9.00					9.00		
161.4	167		m	1	5.60					5.60		
167	175.6		m	1	8.60					8.60		
175.6	176.7	no kerb	m	1	0.00					0.00		
176.7	189.1	Road Break	m	1	0.00					0.00		
189.1	193.5		m	1	4.40					4.40		
193.5	194.7	no kerb	m	1	0.00					0.00		
194.7	205		m	1	10.30					10.30		
205	214.5		m	1	9.50					9.50		
		LHS										
0	7.7		m	1	7.70					7.70		
7.7	14.3		m	1	6.60					6.60		
14.3	26.4		m	1	12.10					12.10		
26.4	33.5	Road Break	m	1	0.00					0.00		
33.5	45		m	1	11.50					11.50		
45	56.4		m	1	11.40					11.40		
		3rd Cross Road										
		From north to south										
		RHS										
0	15		m	1	15.00					15.00		
15	17.5		m	1	2.50					2.50		
17.5	18.8	no kerb	m	1	0.00					0.00		
18.8	27.6		m	1	8.80					8.80		
27.6	40.3		m	1	12.70					12.70		
40.3	44.9		m	1	4.60					4.60		
44.9	49.2	no kerb	m	1	0.00					0.00		
49.2	60		m	1	10.80					10.80		

ಅಳತೆಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಅಳತೆಯ ಉಪವಿಭಾಗ,
ಪಶ್ಚಿಮ ವಿಭಾಗ, ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE RMC

Contractor

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET

FIRST AND PART BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
											SUB TOTAL AMOUNT	77764228.00
											Add GST @ 12%	9331708.00
											TOTAL AMOUNT	87095936.00

C&fc

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-10

RUDRAPRASAD CONSULTANTS
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer